Updated: 09/2018

Local Program

WEEKLY CONSTRUCTION UPDATE

Dates Covered: August 2nd, 2021 – August 13th, 2021

Project IDs: 4516-08-71

Project Name: V Bellevue, Manitowoc Road, Allouez Avenue – Kewaunee Road

Schedule: July 6th, 2021 to October 28th, 2020

Project Cost: $2,388,564.00

Location/terminals: Manitowoc Road in the Village of Bellevue – Brown County, WI

Description of overall work: The project consists of removing asphaltic surface, removing curb and gutter, grading, storm sewer, concrete curb and gutter, concrete sidewalk and driveway, HMA paving, pavement marking, permanent signing, restoration, erosion control, Box Culvert C-5-155 extensions and all incidental items necessary to complete the work as shown on the plans and included in the contract proposal.

This week's work: The contractor continued to work on storm sewer construction on Manitowoc Road by completing the proposed connections into the existing system per plan finishing up all remaining work. The contractor also began the initial preparation of foundation along with placement of base course for the proposed concrete sidewalk starting at Allouez Avenue and heading East. The contractor also completed the fine grading and trimming of base course on Manitowoc Road in preparation for the continued concrete placement. The contractor then completed the placement of concrete for the proposed concrete curb & gutter on Manitowoc Road per plan via machine slip-form paving on the North side from Willow Road to the Box Culvert C-5-155 and on the South side from the Box Culvert C-5-155 to Conesta Drive with work continuing into next week.

Next week's work: The contractor plans to finish the fine grading and trimming of base course on Manitowoc Road in preparation for the continued concrete placement of the remaining curb & gutter via machine slip-form paving on the North side from the Box Culvert C-5-155 to Kewaunee Road and on the South side from Kewaunee Road to the Box Culvert C-5-155. To finish out the week, the contractor then plans to continue the initial preparation of foundation along with placement of base course for the proposed concrete sidewalk heading East with work continuing into the following week.

Traffic impacts: Manitowoc Road will be fully closed during construction to through traffic while maintaining local and emergency access to the project at all times. There will be no detour in place during closures.

Special information of interest needed by the public concerning this project: During construction working hours Manitowoc Road may be reduced to one lane using proper flagging

operations. Driveway access will be coordinated directly with businesses and residents throughout the project duration. Long term driveway closures for businesses and residents continue this week and into next week on Manitowoc Road: on the North side from Willow Road to Kewaunee Road and on the South side from Kewaunee Road to Conesta Drive upon the completion of the concrete placement for the proposed curb & gutter through each driveway. Respective driveways will be closed until the concrete gains enough strength to be driven on – ALL residents are strongly encouraged to park on the nearest side street to coordinate vehicle use during the closures. Notices will be distributed accordingly in advance of future driveway closures for the remaining concrete work.

Name of person providing Weekly Construction Update

Name: Evan Tursky-GRAEF
E-mail: evan.tursky@graef-usa.com
Phone #: (920) 265-4603

Placement of Concrete Curb & Gutter

Placement of Concrete Curb & Gutter

Concrete Curb & Gutter Paving Train Looking West